

Creators of America's Largest School Garden Program

Production Schedule for JE Manch Elementary School Garden Build November 9th, 2019 from 9AM – 12:30PM

SCHOOL LOCATION: 4351 N Lamont St, Las Vegas, NV 89115

CONTACTS:

Principal: Brandon Danowski danowbj@nv.ccsd.net

GoP Build Manager John Culotta 702-854-0368 GoP Accounts Manager: Jessica Melendez 702-743-7849

EQUIPMENT:

Gardening Equipment Gloves, wheelbarrows, shovels, rakes, etc. provided by Green Our

Planet

Volunteer Waivers Provided by Green Our Planet

Water/Snacks Provided by School

Pre-Build Schedule:

Day	TIME	ACTIVITY	Contact Name
Saturday 11/2/19	7:00am	•Grass removal	John Culotta
Tuesday 11/5/19	7:00am	Site cautioned off Layout irrigation/trench Brick delivery	John Culotta
Wednesday 11/6/19	7:00am	Layout bedsInstall IrrigationDG delivery	John Culotta
Thursday 11/7/19	7:00am	Build beds soil/mulch delivery	John Culotta
Friday 11/8/19	7:00am	• complete beds	John Culotta



Day of Schedule:

TIME	ACTIVITY	VOLUNTEERS	MATERIALS
9:00am	Arrival:		Waivers
	 Volunteers check-in, sign 		
	waivers		
	GoP & School staff		
9:15am	Welcome Meeting:	Everyone	
	School: welcome		
	 GoP talk about school garden 		
	impact		
	 Receive assignments, go over 		
	goals & safety		
9:30am	Station 1:	Leader: James, GoP	• 7 Wheelbarrows
	Move & spread 20 tons of DG	20+ volunteers	• 14 Shovels
	(loose sandy material)		• 8 Rakes
9:30am	Station 2:	Leader: Gary, GoP	• 7 wheelbarrows
	 Complete brick garden beds, fill 	20+ volunteers	• 10 flathead shovel
	with soil, add drip irrigation.		• 5 round point shovel
			• 1 pickaxe
			• 1 broom
9:30am	Station 3:	Leader: TBD, GoP	• 1 hose
	 Plant 8 5 gallon fruit trees 	10+ volunteers	• 1 tree tape
	 Spread mulch around trees 		• 16 tree stakes
			• Dr.Q
			• 4 shovels
			• 6 rakes
12:00pm	Clean Up	Everyone	
12:15pm	Group Picture	Everyone	
	TOTAL	volunteers	
		GoP & School staff	